RUDRAPRASAD CONSULTANTS

E OF WORK: Package-3, includes 4 works of Rs.200.00 Lakhs

Improvements to roads and drains of Chiranjeevi layout extension and surrounding areas in ward No.07, Byatarayanapura

Improvements to roads and drains of Mariyannapalya and surrounding areas in ward No.07, Byatarayanapura

Improvements to roads and drains of Gopalappa Layout and chinnappa Layout in ward No.07, Byatarayanapura

Improvements to roads and drains of Hotteppa Layout, Khasinagara and surrounding areas in ward No.07, Byatarayanapura

SECOND & FINAL BILL

MEASUREMENT SHEET

SUBMITTED TO B.B.M.P.
BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526 Web: www.arkstructure.com e-mail: rechan6630@yahoo.co.in

BRUHAT BANGALORE MAHANAGARA PALIKE									
NAME OF WORK : Package-3, includes 4 works of Rs.200.00 Lakhs 1)Improvements to roads and drains of chiranjeevi layout extension and surrounding areas in ward No.07, Byatarayanapura 2)Improvements to roads and drains of Mariyannapalya and surrounding areas in ward No.07, Byatarayanapura 3)mprovements to roads and drains of Gopalappa Layout and chinnappa Layout in ward No.07, Byatarayanapura 4Improvements to roads and drains of Hotteppa Layout, Khasinagara and surrounding areas in ward No.07, Byatarayanapura									
Agency:Sri D Narahari Benaka Developers & Project Pvt. Ltd, #34, 2nd Floor 2nd cross, Sampige road, Malleswaram bangalore-560003.									
Chainage		**Description of Item**	**Unit**	**No**	**Length**	**Breadth**	**Depth**	**Quantity**	**Remarks**
From	**To**				**(m)**	**(m)**	**(m)**		
Item no.01		Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 m and an average lift upto 1.5m, excavated surafce levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking clods complete as per specifications and the directions of Engineer in-charge							
		Desilting of drains							
		Qty Recorded in first Bill (Pg No.					**Cum**	**919.20**	
		Present Executed							
		Mother theresa burial ground road							
		Left Side							
0	30		Cum	1	30.00	1.05	1.20	37.80	
30	38.6		Cum	1	8.60	1.05	1.20	10.84	
		Right Side							
0	30		Cum	1	30.00	1.05	1.20	37.80	
30	62.7		Cum	1	32.70	1.05	1.20	41.20	
		Culvert							
			Cum	1	5.00	1.80	0.95	8.55	
		Cross Road	Cum	1	6.40	1.80	0.95	10.94	
		Cross Road	Cum	1	4.90	1.80	0.95	8.38	
		Cross Road	Cum	1	10.40	1.80	0.95	17.78	
		9TH CROSS							
		LHS							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	60		Cum	1	15.00	0.45	0.45	3.04	
		SANDYANGAPPA LAYOUT							
		5th main							
		RHS							
0	15		Cum	1	15.00	0.60	0.60	5.40	
15	30		Cum	1	15.00	0.60	0.60	5.40	
30	45		Cum	1	15.00	0.60	0.60	5.40	
45	69		Cum	1	24.00	0.60	0.60	8.64	
		2nd cross							
		LHS							
0	15		Cum	1	15.00	0.50	0.45	3.38	
15	30		Cum	1	15.00	0.50	0.45	3.38	

217.05

ntractor PMC Assistant Engineer Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

B/F 217.05

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
30	45		Cum	1	15.00	0.50	0.45	3.38	
45	60		Cum	1	15.00	0.50	0.45	3.38	
60	66		Cum	1	6.00	0.50	0.45	1.35	
		RHS							
0	15		Cum	1	15.00	0.50	0.45	3.38	
15	30		Cum	1	15.00	0.50	0.45	3.38	
30	45		Cum	1	15.00	0.50	0.45	3.38	
45	60		Cum	1	15.00	0.50	0.45	3.38	
60	66		Cum	1	6.00	0.50	0.45	1.35	
		4th main							
		LHS							
0	15		Cum	1	15.00	0.60	0.65	5.85	
15	30		Cum	1	15.00	0.60	0.65	5.85	
30	45		Cum	1	15.00	0.60	0.65	5.85	
45	60		Cum	1	15.00	0.60	0.65	5.85	
60	75		Cum	1	15.00	0.60	0.65	5.85	
75	90		Cum	1	15.00	0.60	0.65	5.85	
90	105		Cum	1	15.00	0.60	0.65	5.85	
105	120		Cum	1	15.00	0.60	0.65	5.85	
120	135		Cum	1	15.00	0.60	0.65	5.85	
135	145		Cum	1	10.00	0.60	0.65	3.90	
		RHS							
0	15		Cum	1	15.00	0.60	0.65	5.85	
15	30		Cum	1	15.00	0.60	0.65	5.85	
30	45		Cum	1	15.00	0.60	0.65	5.85	
45	60		Cum	1	15.00	0.60	0.65	5.85	
60	75		Cum	1	15.00	0.60	0.65	5.85	
75	90		Cum	1	15.00	0.60	0.65	5.85	
90	105		Cum	1	15.00	0.60	0.65	5.85	
105	120		Cum	1	15.00	0.60	0.65	5.85	
120	135		Cum	1	15.00	0.60	0.65	5.85	
135	145		Cum	1	10.00	0.60	0.65	3.90	
		4th cross							
		LHS ccd							
0	15		Cum	1	15.00	0.60	0.65	5.85	
15	30		Cum	1	15.00	0.60	0.65	5.85	
30	38		Cum	1	8.00	0.60	0.65	3.12	
		For ROAD Work							
		1ST CROSS MOTHER TERESA ROAD							
		LHS							
0	2.4		Cum	1	2.40	1.00	0.20	0.48	
3	11		Cum	1	8.00	1.60	0.20	2.56	
12	19		Cum	1	7.00	0.90	0.20	1.26	
19	27		Cum	1	8.00	1.20	0.20	1.92	
33	43		Cum	1	10.00	0.80	0.20	1.60	
56	77		Cum	1	21.00	1.20	0.20	5.04	
		RHS							163.76

NDP 31/8/19

Assistant Executive Engg
Kodigehalli Sub Divisi
Yelahanka Zone, B.B.M
Bangalore.

380.81

217.05 + 163.76 = 380.81

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Enginee
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,

Assistant Executive Engineer

ntractor

B/F 380.81

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
33	54		Cum	1	21.00	1.00	0.20	4.20	
56	73		Cum	1	17.00	2.00	0.20	6.80	
		CENTER							
28	31		Cum	1	3.00	5.00	0.20	3.00	
		1ST CROSS ROAD							
		LHS	Cum						
0	26			1	26.00	1.50	0.20	7.80	
		RHS							
15	22.6		Cum	1	7.60	1.30	0.20	1.98	
		9TH CROSS							
0	15		Cum	1	15.00	4.85	0.20	14.55	
15	30		Cum	1	15.00	4.95	0.20	14.85	
30	45		Cum	1	15.00	5.00	0.20	15.00	
45	60		Cum	1	15.00	5.10	0.20	15.30	
		5TH CROSS							
0	15		Cum	1	15.00	4.70	0.20	14.10	
15	30		Cum	1	15.00	5.00	0.20	15.00	
30	45		Cum	1	15.00	4.90	0.20	14.70	
45	60		Cum	1	15.00	4.40	0.20	13.20	
60	75		Cum	1	15.00	4.55	0.20	13.65	
75	90		Cum	1	15.00	4.85	0.20	14.55	
90	95		Cum	1	5.00	4.85	0.20	4.85	
		5TH CROSS,3RD CROSS							
0	15		Cum	1	15.00	4.75	0.20	14.25	
15	30		Cum	1	15.00	4.80	0.20	14.40	
30	45		Cum	1	15.00	4.55	0.20	13.65	
45	46		Cum	1	1.00	4.30	0.20	0.86	
		5TH CROSS,2ND CROSS							
		RHS							
2.3	4		Cum	1	1.70	2.00	0.20	0.68	
8.3	13		Cum	1	4.70	2.60	0.20	2.44	
		CENTER							
41	42		Cum	1	1.00	3.00	0.20	0.60	
		5TH CROSS,1ST CROSS							
0	15		Cum	1	15.00	4.15	0.20	12.45	
15	30		Cum	1	15.00	4.15	0.20	12.45	
30	36.5		Cum	1	6.50	3.75	0.20	4.88	
		6TH CROSS							
		LHS							
1.5	4.5		Cum	1	3.00	1.40	0.20	0.84	
5	7		Cum	1	2.00	2.00	0.20	0.80	
8.4	10		Cum	1	1.60	1.20	0.20	0.38	
55	56.2		Cum	1	1.20	1.00	0.20	0.24	
67	70		Cum	1	3.00	1.20	0.20	0.72	253.12

380.81 + 253.12 = 633.98

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.

ntractor

B/F 633.98

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		RHS							
12	27		Cum	1	15.00	1.90	0.20	5.70	
29	32		Cum	1	3.00	2.10	0.20	1.26	
33	59		Cum	1	26.00	1.90	0.20	9.88	
60	66		Cum	1	6.00	2.10	0.20	2.52	
52.2	75		Cum	1	22.80	2.10	0.20	9.58	
		SANDYANGAPPA LAYOUT							
		5th main							
0	15		Cum	1	15.00	1.80	0.20	5.40	
15	30		Cum	1	15.00	2.00	0.20	6.00	
30	45		Cum	1	15.00	1.00	0.20	3.00	
45	60		Cum	1	15.00	1.40	0.20	4.20	
60	69		Cum	1	9.00	0.70	0.20	1.26	
		2nd cross							
0	15		Cum	1	15.00	2.50	0.20	7.50	
15	30		Cum	1	15.00	2.10	0.20	6.30	
30	45		Cum	1	15.00	1.20	0.20	3.60	
45	60		Cum	1	15.00	1.05	0.20	3.15	
60	75		Cum	1	15.00	2.10	0.20	6.30	
		3rd cross							
0	15		Cum	1	15.00	3.00	0.20	9.00	
15	30		Cum	1	15.00	2.50	0.20	7.50	
30	45		Cum	1	15.00	1.30	0.20	3.90	
45	53		Cum	1	8.00	2.30	0.20	3.68	
		4th cross							
0	15		Cum	1	15.00	1.50	0.20	4.50	
15	30		Cum	1	15.00	1.90	0.20	5.70	
30	35.8		Cum	1	5.80	0.90	0.20	1.04	
		4th main							
0	15		Cum	1	15.00	1.30	0.20	3.90	
15	30		Cum	1	15.00	1.50	0.20	4.50	
30	45		Cum	1	15.00	1.60	0.20	4.80	
45	60		Cum	1	15.00	0.90	0.20	2.70	
60	75		Cum	1	15.00	2.00	0.20	6.00	
75	90		Cum	1	15.00	1.05	0.20	3.15	
90	105		Cum	1	15.00	0.85	0.20	2.55	
105	120		Cum	1	15.00	1.00	0.20	3.00	
120	135		Cum	1	15.00	3.00	0.20	9.00	
135	145		Cum	1	10.00	1.60	0.20	3.20	
		4th Main 3rd Cross Sondyagappa layout							
0	15		Cum	1	15.00	2.50	0.20	7.50	
15	30		Cum	1	15.00	2.80	0.20	8.40	
30	36		Cum	1	6.00	3.50	0.20	4.20	
		4th cross					0.20		
0	15		Cum	1	15.00	1.30	0.20	3.90	
15	30		Cum	1	15.00	2.20	0.20	6.60	

633.98 + 184.37 = 818.35

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer, Kodigehalli Sub Division, Yelahanka Zone, B.B.M.P., Bangalore

B/F 818.35

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
30	38		Cum	1	8.00	1.80	0.20	2.88	
		Desilting of drains							
		Venkategowda layout							
		2nd main 5th cross							
		Left Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	46.5		Cum	1	16.50	0.45	0.45	3.34	
		Right Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	46.5		Cum	1	16.50	0.45	0.45	3.34	
		2nd main 4th cross							
		Left Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	69.5		Cum	1	24.50	0.45	0.45	4.96	
		Gopalappa Layout							
		12th A cross							
		Left Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	61		Cum	1	16.00	0.45	0.45	3.24	
		Right Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	68		Cum	1	23.00	0.45	0.45	4.66	
		1st coss							
		Left Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	60		Cum	1	15.00	0.45	0.45	3.04	
60	76.5		Cum	1	16.50	0.45	0.45	3.34	
		Right Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	60		Cum	1	15.00	0.45	0.45	3.04	
60	76.5		Cum	1	16.50	0.45	0.45	3.34	
		2nd cross							
		Left Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	99.02

818.35 + 99.02 = 917.37

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,

ractor

P/B/F 917.37

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	60		Cum	1	15.00	0.45	0.45	3.04	
60	75.5		Cum	1	15.50	0.45	0.45	3.14	
		Right Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	60		Cum	1	15.00	0.45	0.45	3.04	
60	75.5		Cum	1	15.50	0.45	0.45	3.14	
		Chinnappa Layout							
		13th A cross							
		Left Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	55		Cum	1	10.00	0.45	0.45	2.03	
		Right Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	54		Cum	1	9.00	0.45	0.45	1.82	
		13th cross							
		Left Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	58.3		Cum	1	13.30	0.45	0.45	2.69	
		Right Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	58.3		Cum	1	13.30	0.45	0.45	2.69	
		1st cross roads							
		Left Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	60		Cum	1	15.00	0.45	0.45	3.04	
60	75		Cum	1	15.00	0.45	0.45	3.04	
75	95.5		Cum	1	20.50	0.45	0.45	4.15	
		Right Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	60		Cum	1	15.00	0.45	0.45	3.04	
60	76		Cum	1	16.00	0.45	0.45	3.24	
		Pampa Extension							
		5th main							
		Left Side							

85.12

917.37 + 108.02 = 1025.39

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	60		Cum	1	30.00	0.45	0.45	6.08	
60	90		Cum	1	30.00	0.45	0.45	6.08	
90	120		Cum	1	30.00	0.45	0.45	6.08	
120	150		Cum	1	30.00	0.45	0.45	6.08	
150	180		Cum	1	30.00	0.45	0.45	6.08	
180	210		Cum	1	30.00	0.45	0.45	6.08	
210	238		Cum	1	28.00	0.45	0.45	5.67	
		Right Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	60		Cum	1	30.00	0.45	0.45	6.08	
60	90		Cum	1	30.00	0.45	0.45	6.08	
90	120		Cum	1	30.00	0.45	0.45	6.08	
120	150		Cum	1	30.00	0.45	0.45	6.08	
150	180		Cum	1	30.00	0.45	0.45	6.08	
180	210		Cum	1	30.00	0.45	0.45	6.08	
210	238		Cum	1	28.00	0.45	0.45	5.67	
		4th main							
		Left Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	60		Cum	1	30.00	0.45	0.45	6.08	
60	90		Cum	1	30.00	0.45	0.45	6.08	
90	120		Cum	1	30.00	0.45	0.45	6.08	
120	150		Cum	1	30.00	0.45	0.45	6.08	
150	180		Cum	1	30.00	0.45	0.45	6.08	
180	210		Cum	1	30.00	0.45	0.45	6.08	
210	238		Cum	1	28.00	0.45	0.45	5.67	
		Right Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	60		Cum	1	30.00	0.45	0.45	6.08	
60	90		Cum	1	30.00	0.45	0.45	6.08	
90	120		Cum	1	30.00	0.45	0.45	6.08	
120	150		Cum	1	30.00	0.45	0.45	6.08	
150	180		Cum	1	30.00	0.45	0.45	6.08	
180	210		Cum	1	30.00	0.45	0.45	6.08	
210	238		Cum	1	28.00	0.45	0.45	5.67	
		9th cross							
		Left Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	60		Cum	1	30.00	0.45	0.45	6.08	
60	95		Cum	1	35.00	0.45	0.45	7.09	
		Right Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	60		Cum	1	30.00	0.45	0.45	6.08	
60	95		Cum	1	35.00	0.45	0.45	7.09	
		8th cross							
		Left Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	60		Cum	1	30.00	0.45	0.45	6.08	
60	90		Cum	1	30.00	0.45	0.45	6.08	249.66

1025.39 + 249.66 = 1275.05

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer, Kodigehalli Sub Division, Yelahanka Zone, B.B.M.P.

Assistant Executive Engineer

ractor

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
90	128		Cum	1	38.00	0.45	0.45	7.70	
		Right Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	60		Cum	1	30.00	0.45	0.45	6.08	
60	90		Cum	1	30.00	0.45	0.45	6.08	
90	128		Cum	1	38.00	0.45	0.45	7.70	
		Culvert							
		Coffee Board Layout							
		7th Cross Road	Cum	1	10.30	1.80	0.95	17.61	
		4th Main Road	Cum	1	10.00	1.80	0.95	17.10	
		5th Main Road	Cum	1	10.80	1.80	0.95	18.47	
		5th Main Road	Cum	1	10.90	1.80	0.95	18.64	
		Road work							
		Venkategowda layout							
		2nd main 5th cross							
0	15		Cum	1	15.00	3.90	0.20	11.70	
15	30		Cum	1	15.00	4.05	0.20	12.15	
30	45		Cum	1	15.00	3.95	0.20	11.85	
45	59.5		Cum	1	14.50	4.65	0.20	13.49	
		2nd main 4th cross							
0	15		Cum	1	15.00	4.80	0.20	14.40	
15	30		Cum	1	15.00	4.30	0.20	12.90	
30	45		Cum	1	15.00	4.20	0.20	12.60	
45	69.5		Cum	1	24.50	3.95	0.20	19.36	
		Gopalappa Layout							
		12th A cross							
32	40		Cum	1	8.00	3.60	0.20	5.76	
		1st coss							
0	15		Cum	1	15.00	5.50	0.20	16.50	
		2nd cross							
0	15		Cum	1	15.00	5.50	0.20	16.50	
15	30		Cum	1	15.00	5.50	0.20	16.50	
64	72		Cum	1	8.00	5.50	0.20	8.80	
		Chinnappa Layout							
		13th A cross							
0	15		Cum	1	15.00	1.80	0.20	5.40	
15	27		Cum	1	12.00	2.10	0.20	5.04	
		13th cross							
0	15		Cum	1	15.00	2.60	0.20	7.80	
15	24		Cum	1	9.00	2.40	0.20	4.32	
		1st cross roads							
0	15		Cum	1	15.00	5.50	0.20	16.50	
15	28		Cum	1	13.00	2.20	0.20	5.72	
		Pampa Extension							322.75
		5th main							

1275.05 + 322.75 = 1597.80

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer, Kodigehalli Sub Division, Yelahanka Zone, B.B.M.P.,

B/F 1597.80

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		Left side							
0	30		Cum	1	30.00	1.60	0.20	9.60	
30	60		Cum	1	30.00	2.00	0.20	12.00	
60	78		Cum	1	18.00	2.80	0.20	10.08	
		Right side							
82	102		Cum	1	20.00	2.50	0.20	10.00	
106	124		Cum	1	18.00	2.20	0.20	7.92	
130	156		Cum	1	26.00	2.30	0.20	11.96	
159	183		Cum	1	24.00	1.70	0.20	8.16	
187	207		Cum	1	20.00	2.10	0.20	8.40	
212	231		Cum	1	19.00	2.30	0.20	8.74	
		4th main							
		Left side							
0	30		Cum	1	30.00	1.60	0.20	9.60	
30	60		Cum	1	30.00	1.80	0.20	10.80	
60	80		Cum	1	20.00	2.30	0.20	9.20	
82	103		Cum	1	21.00	2.10	0.20	8.82	
107	129		Cum	1	22.00	1.80	0.20	7.92	
132	159		Cum	1	27.00	2.40	0.20	12.96	
		Right side							
86	112		Cum	1	26.00	1.50	0.20	7.80	
116	131		Cum	1	15.00	2.80	0.20	8.40	
160	179		Cum	1	19.00	1.20	0.20	4.56	
184.5	203		Cum	1	18.50	1.70	0.20	6.29	
207	232		Cum	1	25.00	2.30	0.20	11.50	
		9th cross							
0	30		Cum	1	30.00	1.50	0.20	9.00	
30	60		Cum	1	30.00	1.80	0.20	10.80	
60	83		Cum	1	23.00	2.20	0.20	10.12	
		8th cross							
0	30		Cum	1	30.00	1.20	0.20	7.20	
30	60		Cum	1	30.00	1.90	0.20	11.40	
60	83		Cum	1	23.00	2.00	0.20	9.20	
		Desilting of drains							
		Prakruthi chandana apt road							
		Right Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	60		Cum	1	15.00	0.45	0.45	3.04	
60	73.5		Cum	1	13.50	0.45	0.45	2.73	
		Adithya park aptartment road							
		Left Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	41		Cum	1	11.00	0.45	0.45	2.23	

N.D.P Dev 3/9/19

Dev 3/9/19

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

1597.80 + 265.63 = 1863.43

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Asstt. N.D.
Assistant Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,

B/F 1863.43

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
		Right Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	41		Cum	1	11.00	0.45	0.45	2.23	
		Hotteppa Layout							
		1st main road							
		Left Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	60		Cum	1	15.00	0.45	0.45	3.04	
60	75		Cum	1	15.00	0.45	0.45	3.04	
75	90		Cum	1	15.00	0.45	0.45	3.04	
90	105		Cum	1	15.00	0.45	0.45	3.04	
105	120		Cum	1	15.00	0.45	0.45	3.04	
120	130		Cum	1	10.00	0.45	0.45	2.03	
		Right Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	60		Cum	1	15.00	0.45	0.45	3.04	
60	75		Cum	1	15.00	0.45	0.45	3.04	
75	90		Cum	1	15.00	0.45	0.45	3.04	
90	105		Cum	1	15.00	0.45	0.45	3.04	
105	120		Cum	1	15.00	0.45	0.45	3.04	
120	130		Cum	1	10.00	0.45	0.45	2.03	
		2nd main road							
		Left Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	60		Cum	1	15.00	0.45	0.45	3.04	
60	75		Cum	1	15.00	0.45	0.45	3.04	
75	90		Cum	1	15.00	0.45	0.45	3.04	
90	101		Cum	1	11.00	0.45	0.45	2.23	
		Right Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	30		Cum	1	15.00	0.45	0.45	3.04	
30	45		Cum	1	15.00	0.45	0.45	3.04	
45	60		Cum	1	15.00	0.45	0.45	3.04	
60	75		Cum	1	15.00	0.45	0.45	3.04	
75	90		Cum	1	15.00	0.45	0.45	3.04	
90	101		Cum	1	11.00	0.45	0.45	2.23	
		1st main 1st cross							
		Left Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	26.2		Cum	1	11.20	0.45	0.45	2.27	
		Right Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	26.2		Cum	1	11.20	0.45	0.45	2.27	112.57

1863.43 + 112.57 = 1976.00

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bengalore

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
		2nd main 1st cross							
		Right Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	27		Cum	1	12.00	0.45	0.45	2.43	
		2nd main 3rd cross							
		Left Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	25.4		Cum	1	10.40	0.45	0.45	2.11	
		Right Side							
0	15		Cum	1	15.00	0.45	0.45	3.04	
15	25.4		Cum	1	10.40	0.45	0.45	2.11	
		Kallappa Layout							
		Main road							
		Left Side							
0	30		Cum	1	30.00	0.50	0.50	7.50	
30	60		Cum	1	30.00	0.50	0.50	7.50	
60	90		Cum	1	30.00	0.50	0.50	7.50	
90	120		Cum	1	30.00	0.50	0.50	7.50	
120	155		Cum	1	35.00	0.50	0.50	8.75	
		Right Side							
0	30		Cum	1	30.00	0.50	0.50	7.50	
30	60		Cum	1	30.00	0.50	0.50	7.50	
60	90		Cum	1	30.00	0.50	0.50	7.50	
90	120		Cum	1	30.00	0.50	0.50	7.50	
120	155		Cum	1	35.00	0.50	0.50	8.75	
		4th cross							
		Right Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	60		Cum	1	30.00	0.45	0.45	6.08	
60	90		Cum	1	30.00	0.45	0.45	6.08	
90	124		Cum	1	34.00	0.45	0.45	6.89	
		4thA cross							
		Left Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	60		Cum	1	30.00	0.45	0.45	6.08	
60	90		Cum	1	30.00	0.45	0.45	6.08	
90	110		Cum	1	20.00	0.45	0.45	4.05	
		Right Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	60		Cum	1	30.00	0.45	0.45	6.08	
60	90		Cum	1	30.00	0.45	0.45	6.08	
90	110		Cum	1	20.00	0.45	0.45	4.05	
		3rd cross							
		Left Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	59.5		Cum	1	29.50	0.45	0.45	5.97	
		3rdA cross							
		Left Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	181.11

1976.00 + 181.11 = 2157.11

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,

B/F 2157.11

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
30	60		Cum	1	30.00	0.45	0.45	6.08	
60	83.5		Cum	1	23.50	0.45	0.45	4.76	
		Right Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	60		Cum	1	30.00	0.45	0.45	6.08	
60	83.5		Cum	1	23.50	0.45	0.45	4.76	
		2nd cross							
		Left Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	43		Cum	1	13.00	0.45	0.45	2.63	
		Right Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	43		Cum	1	13.00	0.45	0.45	2.63	
		2ndA cross							
		Left Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	60		Cum	1	30.00	0.45	0.45	6.08	
60	76.5		Cum	1	16.50	0.45	0.45	3.34	
		Right Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	60		Cum	1	30.00	0.45	0.45	6.08	
60	76.5		Cum	1	16.50	0.45	0.45	3.34	
		1st cross							
		Left Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	45.5		Cum	1	15.50	0.45	0.45	3.14	
		Right Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	45.5		Cum	1	15.50	0.45	0.45	3.14	
		1stA cross							
		Left Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	56		Cum	1	26.00	0.45	0.45	5.27	
		Right Side							
0	30		Cum	1	30.00	0.45	0.45	6.08	
30	56		Cum	1	26.00	0.45	0.45	5.27	
		Road Work							
		Kallappa Layout							
0	15		Cum	1	15.00	0.90	0.20	2.70	
15	30		Cum	1	15.00	0.90	0.20	2.70	
30	45		Cum	1	15.00	0.80	0.20	2.40	
45	60		Cum	1	15.00	0.60	0.20	1.80	
60	73.5		Cum	1	13.50	0.90	0.20	2.43	
		Road from burial ground							
0	20		Cum	1	20.00	1.80	0.20	7.20	
		Adithya park aptartment road							
		Left side							
0	15		Cum	1	15.00	1.80	0.20	5.40	141.95

2157.11 + 141.95 = 2299.06

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

B/F 2299.06

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
15	30		Cum	1	15.00	1.90	0.20	5.70	
30	41		Cum	1	11.00	1.60	0.20	3.52	
		Right side							
0	12		Cum	1	12.00	1.60	0.20	3.84	
15	30		Cum	1	15.00	1.40	0.20	4.20	
30	38		Cum	1	8.00	1.50	0.20	2.40	
		Hotteppa Layout							
		1st main road							
0	20		Cum	1	20.00	4.00	0.20	16.00	
48	57		Cum	1	9.00	1.20	0.20	2.16	
90	103		Cum	1	13.00	0.80	0.20	2.08	
		2nd main road							
30	34		Cum	1	4.00	3.50	0.20	2.80	
65	70		Cum	1	5.00	1.00	0.20	1.00	
		CC Road							
0	30		Cum	1	30.00	5.75	0.20	34.50	
30	60		Cum	1	30.00	4.10	0.20	24.60	
60	90		Cum	1	30.00	3.80	0.20	22.80	
90	112		Cum	1	22.00	5.25	0.20	23.10	
		Kallappa Layout							
		Main road							
		Left side							
0	30		Cum	1	30.00	1.30	0.20	7.80	
30	60		Cum	1	30.00	0.90	0.20	5.40	
60	90		Cum	1	30.00	1.00	0.20	6.00	
90	120		Cum	1	30.00	1.05	0.20	6.30	
120	155		Cum	1	35.00	1.30	0.20	9.10	
		Right side							
0	30		Cum	1	30.00	0.65	0.20	3.90	
30	60		Cum	1	30.00	0.50	0.20	3.00	
60	90		Cum	1	30.00	0.70	0.20	4.20	
90	120		Cum	1	30.00	0.90	0.20	5.40	
120	155		Cum	1	35.00	1.10	0.20	7.70	
		4th cross							
0	30		Cum	1	30.00	0.55	0.20	3.30	
30	60		Cum	1	30.00	0.50	0.20	3.00	
60	90		Cum	1	30.00	0.65	0.20	3.90	
90	120		Cum	1	30.00	0.80	0.20	4.80	
		4thA cross							
0	30		Cum	1	30.00	0.55	0.20	3.30	
30	60		Cum	1	30.00	0.60	0.20	3.60	
60	90		Cum	1	30.00	0.65	0.20	3.90	
90	110		Cum	1	20.00	0.90	0.20	3.60	
		3rd cross							
0	30		Cum	1	30.00	0.80	0.20	4.80	
30	59.5		Cum	1	29.50	0.90	0.20	5.31	
		3rdA cross							
0	30		Cum	1	30.00	1.90	0.20	11.40	
30	60		Cum	1	30.00	2.10	0.20	12.60	
60	83.5		Cum	1	23.50	2.30	0.20	10.81	281.82

2299.06 + 281.82 = 2580.88

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bengaluro

ractor

BF 2580.88

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		2nd cross							
0	30		Cum	1	30.00	1.90	0.20	11.40	
30	43		Cum	1	13.00	2.30	0.20	5.98	
		2ndA cross							
0	30		Cum	1	30.00	2.10	0.20	12.60	
30	60		Cum	1	30.00	2.40	0.20	14.40	
60	76.5		Cum	1	16.50	2.60	0.20	8.58	
		1st cross							
0	30		Cum	1	30.00	1.40	0.20	8.40	
30	60		Cum	1	30.00	1.90	0.20	11.40	
		5th Cross Road							
		Left side							
0	30		Cum	1	30.00	1.30	0.20	7.80	
30	60		Cum	1	30.00	1.50	0.20	9.00	
60	90		Cum	1	30.00	1.80	0.20	10.80	
90	107.5		Cum	1	17.50	1.60	0.20	5.60	
		Right side							
0	30		Cum	1	30.00	0.90	0.20	5.40	
30	60		Cum	1	30.00	1.20	0.20	7.20	
60	90		Cum	1	30.00	1.10	0.20	6.60	
90	105		Cum	1	15.00	0.95	0.20	2.85	
		Total Executed Qty					3628.09	**3624.41**	128.01
		Tender Qty						**3120.46**	
		Modified Tender Qty						**3641.13**	
		DPQ Paid in 1st Bill No.One Pg. No.						**919.20**	
		Present Bill Quantity					2708.89	**2705.21**	

NDD AEE) 6/9

Certified

6/9/19

Assistant Executive Engineer, Kodigehalli Sub Division, Yelahanka Zone, B.B.M.P., Bangalore.

2580.88 + 128.01 = 2708.21

RAJAPRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer, Kodigehalli Sub Division, Yelahanka Zone

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
Item no.02		Removing and refixing stone slabs of drains and pointing aand the directions of Engineer in-charge							
		Qty Recorded in first Bill (Pg No.							
		Chiranjeevi layout							
		BS Slab cover- in front of houses							
		2nd main road							
0	30		Sqm	1	17.00	0.60		10.20	
36	57		Sqm	1	21.00	0.60		12.60	
62	87		Sqm	1	25.00	0.60		15.00	
96	116		Sqm	1	20.00	0.60		12.00	
120	149.5		Sqm	1	29.50	0.60		17.70	
		1st cross road							
		Left Side							
10	29		Sqm	1	19.00	0.60		11.40	
34.5	60		Sqm	1	25.50	0.60		15.30	
61	65		Sqm	1	4.00	0.60		2.40	
		Right side							
4	26		Sqm	1	22.00	0.60		13.20	
32	54.5		Sqm	1	22.50	0.60		13.50	
61	65		Sqm	1	4.00	0.60		2.40	
		2nd cross road							
		Left Side							
3	24		Sqm	1	21.00	0.60		12.60	
31	44.5		Sqm	1	13.50	0.60		8.10	
46	49		Sqm	1	3.00	0.60		1.80	
		Right side							
3	25		Sqm	1	22.00	0.60		13.20	
31	44.5		Sqm	1	13.50	0.60		8.10	
47	49		Sqm	1	2.00	0.60		1.20	
		3rd cross							
		Left Side							
6	25		Sqm	1	19.00	0.60		11.40	
		Right side							
42	61		Sqm	1	19.00	0.60		11.40	
		3rd A cross							
		Left Side							
4	27		Sqm	1	23.00	0.60		13.80	
34.5	46		Sqm	1	11.50	0.60		6.90	
		Right Side							
4	27		Sqm	1	23.00	0.60		13.80	
34.5	46		Sqm	1	11.50	0.60		6.90	
		2nd main road							
		Left Side							
8	27		Sqm	1	19.00	0.60		11.40	
32	56		Sqm	1	24.00	0.60		14.40	
60	84		Sqm	1	24.00	0.60		14.40	
92	100		Sqm	1	8.00	0.60		4.80	
		Right side						279.90	

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer, Kodigehalli Division, Yelahanka Zone, B.B.M.P., Bangalore

BF 279.90

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
8	27		Sqm	1	19.00	0.60		11.40	
32	56		Sqm	1	24.00	0.60		14.40	
60	84		Sqm	1	24.00	0.60		14.40	
92	100		Sqm	1	8.00	0.60		4.80	
		1 st cross							
16	22		Sqm	1	6.00	0.60		3.60	
43	52		Sqm	1	9.00	0.60		5.40	
		BS Slab drain							
		2nd main road							
		Left Side							
4.5	27		Sqm	1	22.50	0.45		10.13	
34	50.5		Sqm	1	16.50	1.35		22.28	
57	65.5		Sqm	1	8.50	1.35		11.48	
81.5	96		Sqm	1	14.50	0.45		6.53	
		Right side							
9	29		Sqm	1	20.00	1.35		27.00	
32	49.5		Sqm	1	17.50	1.35		23.63	
		1st cross road							
		Left Side							
2.5	12		Sqm	1	9.50	1.35		12.83	
16	26.5		Sqm	1	10.50	0.45		4.73	
41.5	59		Sqm	1	17.50	0.45		7.88	
		Right side							
5	18		Sqm	1	13.00	1.35		17.55	
25	43		Sqm	1	18.00	0.45		8.10	
		2nd cross road							
		Left Side							
12	27		Sqm	1	15.00	1.35		20.25	
		Left Side							
14	29		Sqm	1	15.00	1.35		20.25	
		3rd cross							
		Left Side							
10	25		Sqm	1	15.00	1.35		20.25	
		Right Side							
7	22		Sqm	1	15.00	1.35		20.25	
		3rd A cross							
		Left Side							
5	30		Sqm	1	25.00	1.35		33.75	
28	45.5		Sqm	1	17.50	1.35		23.63	
		Right Side							
12	30		Sqm	1	18.00	1.35		24.30	
29.5	45.5		Sqm	1	16.00	1.35		21.60	
		2nd main road							
		Left Side							
15	27		Sqm	1	12.00	1.35		16.20	
32	50		Sqm	1	18.00	0.90		16.20	
64	82		Sqm	1	18.00	0.45		8.10	
		Right Side							
6	18		Sqm	1	12.00	0.90		10.80	
25	42		Sqm	1	17.00	1.35		22.95	

279.90 + 464.67 = 744.57

PRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer, Kodigehalli Sub Division,

B/F 744.57

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
47	62		Sqm	1	15.00	0.45		6.75	
		1 st cross							
13	25		Sqm	1	12.00	1.35		16.20	
36	54		Sqm	1	18.00	1.35		24.30	
		Vayunandhana Layout							
		1st cross G Ramaiah layout							
0	15		Sqm	1	15.00	1.35		20.25	
15	30		Sqm	1	15.00	1.35		20.25	
30	45		Sqm	1	15.00	1.35		20.25	
45	60		Sqm	1	15.00	1.35		20.25	
60	75		Sqm	1	15.00	1.35		20.25	
75	82.5		Sqm	1	7.50	1.35		10.13	
		2 nd cross G ramaiah Layout							
0	15		Sqm	1	15.00	1.35		20.25	
15	30		Sqm	1	15.00	1.35		20.25	
30	45		Sqm	1	15.00	1.35		20.25	
45	60		Sqm	1	15.00	1.35		20.25	
60	75		Sqm	1	15.00	1.35		20.25	
75	93		Sqm	1	18.00	1.35		24.30	
		5th cross road							
12	15		Sqm	1	3.00	1.35		4.05	
17	28		Sqm	1	11.00	1.35		14.85	
33	44		Sqm	1	11.00	1.35		14.85	
47	52		Sqm	1	5.00	1.35		6.75	
59	74		Sqm	1	15.00	1.35		20.25	
		6th cross road							
9	15		Sqm	1	6.00	1.35		8.10	
15	25		Sqm	1	10.00	1.35		13.50	
36	45		Sqm	1	9.00	1.35		12.15	
70	82		Sqm	1	12.00	1.35		16.20	
83.5	94		Sqm	1	10.50	1.35		14.18	409.06
							Total	**1153.58**	
		Present Executed						1153.63	
		BS Slab cover- in front of houses							
		9TH CROSS							
		LHS							
0	12		Sqm	1	12.00	1.35		16.20	
14	18		Sqm	1	4.00	1.35		5.40	
22	31		Sqm	1	9.00	1.35		12.15	
33	45		Sqm	1	12.00	1.35		16.20	
49	60		Sqm	1	11.00	1.35		14.85	
		SANDYANGAPPA LAYOUT							
		5th main							
		RHS							
0	13		Sqm	1	13.00	1.35		17.55	82.35

~~1318.33~~

RUDRAPRASAD CONSULTANTS BANGALORE

BMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,

B/F 82.35 ~~1318.33~~

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
15	24.2		Sqm	1	9.20	1.35		12.42	
30	40		Sqm	1	10.00	1.35		13.50	
41	64		Sqm	1	23.00	1.35		31.05	
		2nd cross							
		LHS							
4	15		Sqm	1	11.00	1.35		14.85	
18	32.8		Sqm	1	14.80	1.35		19.98	
35	45		Sqm	1	10.00	1.35		13.50	
48	59		Sqm	1	11.00	1.35		14.85	
60	66		Sqm	1	6.00	1.35		8.10	
		RHS							
0	13		Sqm	1	13.00	1.35		17.55	
15	26		Sqm	1	11.00	1.35		14.85	
30	43.8		Sqm	1	13.80	1.35		18.63	
45	56		Sqm	1	11.00	1.35		14.85	
62	66		Sqm	1	4.00	1.35		5.40	
		BS Slab cover- in front of houses							
		Venkategowda layout							
		2nd main 5th cross							
		Left Side							
4	12		Sqm	1	8.00	0.60		4.80	
15	22.3		Sqm	1	7.30	0.60		4.38	
29	46.2		Sqm	1	17.20	0.60		10.32	
		Right Side							
2	9.2		Sqm	1	7.20	0.60		4.32	
11	29		Sqm	1	18.00	0.60		10.80	
33	41		Sqm	1	8.00	0.60		4.80	
		2nd main 4th cross							
		Left Side							
4	13		Sqm	1	9.00	0.60		5.40	
19	33		Sqm	1	14.00	0.60		8.40	
39	51.6		Sqm	1	12.60	0.60		7.56	
54	67		Sqm	1	13.00	0.60		7.80	
		Gopalappa Layout							
		12th A cross							
		Left Side							
7	17		Sqm	1	10.00	0.60		6.00	
52	56		Sqm	1	4.00	0.60		2.40	
		Right Side							
22	27		Sqm	1	5.00	0.60		3.00	
36	40		Sqm	1	4.00	0.60		2.40	
43	48		Sqm	1	5.00	0.60		3.00	
		1st coss							
		Left Side							
22	29.5		Sqm	1	7.50	0.60		4.50	
69	72		Sqm	1	3.00	0.60		1.80	
		Right Side							

291.21

~~1318.33~~ + 291.21 = ~~1609.54~~

82.35 + 291.21 = 373.56

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer.
Konganahalli Division,
Yelahanka Zone, B.B.M.P.,

Assistant Executive Engineer

373.56
B/F 1609.54

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
14	19		Sqm	1	5.00	0.60		3.00	
36	41.5		Sqm	1	5.50	0.60		3.30	
		2nd cross							
		Left Side							
17	25.5		Sqm	1	8.50	0.60		5.10	
32	41		Sqm	1	9.00	0.60		5.40	
		Right Side							
9	15		Sqm	1	6.00	0.60		3.60	
61	72.5		Sqm	1	11.50	0.60		6.90	
		Chinnappa Layout							
		13th A cross							
		Left Side							
2	9		Sqm	1	7.00	0.60		4.20	
17	22.5		Sqm	1	5.50	0.60		3.30	
44	49		Sqm	1	5.00	0.60		3.00	
		Right Side							
13	23		Sqm	1	10.00	0.60		6.00	
34	41.5		Sqm	1	7.50	0.60		4.50	
		13th cross							
		Left Side							
12	16		Sqm	1	4.00	0.60		2.40	
33	43		Sqm	1	10.00	0.60		6.00	
		Right Side							
22	28		Sqm	1	6.00	0.60		3.60	
36	44		Sqm	1	8.00	0.60		4.80	
		1st cross roads							
		Left Side							
2	10		Sqm	1	8.00	0.60		4.80	
16	28		Sqm	1	12.00	0.60		7.20	
74	89		Sqm	1	15.00	0.60		9.00	
		Right Side							
31	44.5		Sqm	1	13.50	0.60		8.10	
46	57.5		Sqm	1	11.50	0.60		6.90	
62	72		Sqm	1	10.00	0.60		6.00	
		Pampa Extension							
		5th main							
		Left Side							
71	79.5		Sqm	1	8.50	0.60		5.10	
88	98.5		Sqm	1	10.50	0.60		6.30	
102	113.5		Sqm	1	11.50	0.60		6.90	
142	151		Sqm	1	9.00	0.60		5.40	
175	185		Sqm	1	10.00	0.60		6.00	
202	215.5		Sqm	1	13.50	0.60		8.10	
		Right Side							
6	12		Sqm	1	6.00	0.60		3.60	
31	39		Sqm	1	8.00	0.60		4.80	
43	52		Sqm	1	9.00	0.60		5.40	
73	81		Sqm	1	8.00	0.60		4.80	
162	172		Sqm	1	10.00	0.60		6.00	

169.5

1609.54 + 169.5 = 1779.04

373.56 + 169.50 = 543.06

RUDRAPRASAD CONSULTANTS BANGALORE RMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

543.06
B/F 1779.04

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
205	219		Sqm	1	14.00	0.60		8.40	
221	229		Sqm	1	8.00	0.60		4.80	
		4th main							
		Left Side							
2	11		Sqm	1	9.00	0.60		5.40	
14	25		Sqm	1	11.00	0.60		6.60	
29	41		Sqm	1	12.00	0.60		7.20	
63	73.5		Sqm	1	10.50	0.60		6.30	
202	212		Sqm	1	10.00	0.60		6.00	
		Right Side							
55	64		Sqm	1	9.00	0.60		5.40	
97	106.5		Sqm	1	9.50	0.60		5.70	
126	134		Sqm	1	8.00	0.60		4.80	
159	168		Sqm	1	9.00	0.60		5.40	
176	185		Sqm	1	9.00	0.60		5.40	
205	213		Sqm	1	8.00	0.60		4.80	
		9th cross							
		Left Side							
3	12		Sqm	1	9.00	0.60		5.40	
19	29		Sqm	1	10.00	0.60		6.00	
36	46		Sqm	1	10.00	0.60		6.00	
54	63.5		Sqm	1	9.50	0.60		5.70	
72	86		Sqm	1	14.00	0.60		8.40	
		Right Side							
4	14.5		Sqm	1	10.50	0.60		6.30	
17	29.5		Sqm	1	12.50	0.60		7.50	
34	51.5		Sqm	1	17.50	0.60		10.50	
61	73		Sqm	1	12.00	0.60		7.20	
		8th cross							
		Left Side							
19	26.5		Sqm	1	7.50	0.60		4.50	
33	43		Sqm	1	10.00	0.60		6.00	
60	76		Sqm	1	16.00	0.60		9.60	
81	90		Sqm	1	9.00	0.60		5.40	
102	112		Sqm	1	10.00	0.60		6.00	
		Right Side							
2	12		Sqm	1	10.00	0.60		6.00	
39	52		Sqm	1	13.00	0.60		7.80	
64	76		Sqm	1	12.00	0.60		7.20	
92	101		Sqm	1	9.00	0.60		5.40	
116	124.5		Sqm	1	8.50	0.60		5.10	
		BS Slab drain							
		Venkategowda layout							
		2nd main 5th cross							
		Left Side							
4	11		Sqm	1	7.00	1.35		9.45	
13	17		Sqm	1	4.00	1.35		5.40	
18	24		Sqm	1	6.00	1.35		8.10	→ 225.15

1779.04 + 225.15 = 2004.19

543.06 + 225.15 = 768.21

RUDRAPRASAD CONSULTANTS BANGALORE
PMC

AssistantEngineer

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

768.21
B/F 2004.19

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		Right Side							
12	19		Sqm	1	7.00	1.35		9.45	
30.5	37		Sqm	1	6.50	1.35		8.78	
42	45		Sqm	1	3.00	1.35		4.05	
		2nd main 4th cross							
		Left Side							
2	14		Sqm	1	12.00	1.35		16.20	
19	28.5		Sqm	1	9.50	1.35		12.83	
31	44.1		Sqm	1	13.10	1.35		17.69	
52	66		Sqm	1	14.00	1.35		18.90	
		Gopalappa Layout							
		12th A cross							
		Left Side							
4	13.5		Sqm	1	9.50	1.35		12.83	
18	26.5		Sqm	1	8.50	1.35		11.48	
35	43.1		Sqm	1	8.10	1.35		10.94	
46	62.5		Sqm	1	16.50	1.35		22.28	
		Right Side							
2	14		Sqm	1	12.00	1.35		16.20	
17	28		Sqm	1	11.00	1.35		14.85	
32	44		Sqm	1	12.00	1.35		16.20	
54	66.5		Sqm	1	12.50	1.35		16.88	
		1st coss							
		Left Side							
11	28		Sqm	1	17.00	1.35		22.95	
32	45.5		Sqm	1	13.50	1.35		18.23	
49	59.5		Sqm	1	10.50	1.35		14.18	
62	74.5		Sqm	1	12.50	1.35		16.88	
		Right Side							
2	22.5		Sqm	1	20.50	1.35		27.68	
32	43.5		Sqm	1	11.50	1.35		15.53	
49	59.5		Sqm	1	10.50	1.35		14.18	
62	73		Sqm	1	11.00	1.35		14.85	
		2nd cross							
		Left Side							
6	17		Sqm	1	11.00	1.35		14.85	
19	29		Sqm	1	10.00	1.35		13.50	
34.2	58		Sqm	1	23.80	1.35		32.13	
62	70		Sqm	1	8.00	1.35		10.80	
		Right Side							
2	18		Sqm	1	16.00	1.35		21.60	
20.2	32		Sqm	1	11.80	1.35		15.93	
43	57		Sqm	1	14.00	1.35		18.90	
63	74		Sqm	1	11.00	1.35		14.85	
		Chinnappa Layout							
		13th A cross							
		Left Side							
2	12.5		Sqm	1	10.50	1.35		14.18	

→ 510.78

2004.19 + 510.78 = 2514.97

768.21 + 510.78 = 1278.99

RUDRAPRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,

1278.99
B/F = ~~2514.97~~

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
19	28.2		Sqm	1	9.20	1.35		12.42	
32	42		Sqm	1	10.00	1.35		13.50	
46	55		Sqm	1	9.00	1.35		12.15	
		Right Side							
6	13.5		Sqm	1	7.50	1.35		10.13	
16	29.3		Sqm	1	13.30	1.35		17.96	
33	44		Sqm	1	11.00	1.35		14.85	
46	52		Sqm	1	6.00	1.35		8.10	
		13th cross							
		Left Side							
2	13.6		Sqm	1	11.60	1.35		15.66	
18	27.2		Sqm	1	9.20	1.35		12.42	
29	40		Sqm	1	11.00	1.35		14.85	
46	55		Sqm	1	9.00	1.35		12.15	
		Right Side							
6	15.5		Sqm	1	9.50	1.35		12.83	
17	28		Sqm	1	11.00	1.35		14.85	
32	43.3		Sqm	1	11.30	1.35		15.26	
49	58		Sqm	1	9.00	1.35		12.15	
		1st cross roads							
		Left Side							
2	14.8		Sqm	1	12.80	1.35		17.28	
15	29.5		Sqm	1	14.50	1.35		19.58	
32	49.5		Sqm	1	17.50	1.35		23.63	
62	72.5		Sqm	1	10.50	1.35		14.18	
79	90.5		Sqm	1	11.50	1.35		15.53	
		Right Side							
5	14.8		Sqm	1	9.80	1.35		13.23	
16	29.2		Sqm	1	13.20	1.35		17.82	
30	45.8		Sqm	1	15.80	1.35		21.33	
61	75		Sqm	1	14.00	1.35		18.90	
		Pampa Extension							
		5th main							
		Left Side							
6	16		Sqm	1	10.00	1.35		13.50	
42	52		Sqm	1	10.00	1.35		13.50	
76	84		Sqm	1	8.00	1.35		10.80	
122	132		Sqm	1	10.00	1.35		13.50	
152	161		Sqm	1	9.00	1.35		12.15	
182	191		Sqm	1	9.00	1.35		12.15	
		Right Side							
2	16		Sqm	1	14.00	1.35		18.90	
23	39		Sqm	1	16.00	1.35		21.60	
52	57		Sqm	1	5.00	1.35		6.75	
63	76		Sqm	1	13.00	1.35		17.55	
94	102		Sqm	1	8.00	1.35		10.80	
		4th main							
		Left Side							
6	12		Sqm	1	6.00	1.35		8.10	

510.61

~~2514.97~~ + 510.61 = ~~3025.58~~

1278.99 + 510.61 = 1789.60

RUPRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
B.B.M.P.

B/F 1789.60
~~3025.58~~

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
22	37		Sqm	1	15.00	1.35		20.25	
43	53		Sqm	1	10.00	1.35		13.50	
72	84		Sqm	1	12.00	1.35		16.20	
192	202		Sqm	1	10.00	1.35		13.50	
209	220		Sqm	1	11.00	1.35		14.85	
		Right Side							
2	12		Sqm	1	10.00	1.35		13.50	
24	32		Sqm	1	8.00	1.35		10.80	
63	71		Sqm	1	8.00	1.35		10.80	
102	112		Sqm	1	10.00	1.35		13.50	
132	142		Sqm	1	10.00	1.35		13.50	
163	171		Sqm	1	8.00	1.35		10.80	
189	199		Sqm	1	10.00	1.35		13.50	
		9th cross							
		Left Side							
2	20		Sqm	1	18.00	1.35		24.30	
35	58		Sqm	1	23.00	1.35		31.05	
61	86		Sqm	1	25.00	1.35		33.75	
		Right Side							
6	25		Sqm	1	19.00	1.35		25.65	
31	56		Sqm	1	25.00	1.35		33.75	
64	86		Sqm	1	22.00	1.35		29.70	
		8th cross							
		Left Side							
5	13		Sqm	1	8.00	1.35		10.80	
36	46		Sqm	1	10.00	1.35		13.50	
64	72		Sqm	1	8.00	1.35		10.80	
91	97		Sqm	1	6.00	1.35		8.10	
		Right Side							
12	19		Sqm	1	7.00	1.35		9.45	
26	34		Sqm	1	8.00	1.35		10.80	
68	76		Sqm	1	8.00	1.35		10.80	
83	92		Sqm	1	9.00	1.35		12.15	
		BS Slab Cover In fornt of house							
		Prakruthi chandana apt road							
		Right Side							
2	11		Sqm	1	9.00	0.60		5.40	
16	23		Sqm	1	7.00	0.60		4.20	
30	42		Sqm	1	12.00	0.60		7.20	
48	57		Sqm	1	9.00	0.60		5.40	
60	70		Sqm	1	10.00	0.60		6.00	
		Adithya park aptartment road							
		Left Side							
2	10		Sqm	1	8.00	0.60		4.80	
16	25		Sqm	1	9.00	0.60		5.40	
28	39		Sqm	1	11.00	0.60		6.60	474.35 = ~~3499.93~~

~~3025.58~~ +
1789.60 + 474.35 = 2263.95

NDP AE(W7) 23/9

23/9/14

Assistant Executive Engineer
Kodigehalli Sub Division.
Yelahanka Zone, B.B.M.P.
Bangalore.

RUDRAPRASAD CONSULTANTS BANGALORE RMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,

B/F 2263.95
3499.93

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
		Right Side							
0	11		Sqm	1	11.00	0.60		6.60	
18	26.5		Sqm	1	8.50	0.60		5.10	
30	39		Sqm	1	9.00	0.60		5.40	
		Hotteppa Layout							
		1st main road							
		Left Side							
34	41.5		Sqm	1	7.50	0.60		4.50	
48	56.5		Sqm	1	8.50	0.60		5.10	
62	73.5		Sqm	1	11.50	0.60		6.90	
75	89.5		Sqm	1	14.50	0.60		8.70	
96	101		Sqm	1	5.00	0.60		3.00	
105	118		Sqm	1	13.00	0.60		7.80	
120	130		Sqm	1	10.00	0.60		6.00	
		Right Side							
18	30		Sqm	1	12.00	0.60		7.20	
33	40		Sqm	1	7.00	0.60		4.20	
46	60		Sqm	1	14.00	0.60		8.40	
63	75		Sqm	1	12.00	0.60		7.20	
79	90		Sqm	1	11.00	0.60		6.60	
		2nd main road							
		Left Side							
31	42.5		Sqm	1	11.50	0.60		6.90	
46	57.5		Sqm	1	11.50	0.60		6.90	
63	72		Sqm	1	9.00	0.60		5.40	
75	90		Sqm	1	15.00	0.60		9.00	
90	99		Sqm	1	9.00	0.60		5.40	
		Right Side							
3	12		Sqm	1	9.00	0.60		5.40	
17	30		Sqm	1	13.00	0.60		7.80	
33	44		Sqm	1	11.00	0.60		6.60	
		1st main 1st cross							
		Left Side							
4	9		Sqm	1	5.00	0.60		3.00	
15	21		Sqm	1	6.00	0.60		3.60	
		Right Side							
0	9		Sqm	1	9.00	0.60		5.40	
17	26		Sqm	1	9.00	0.60		5.40	
		2nd main 3rd cross							
		Left Side							
0	10		Sqm	1	10.00	0.60		6.00	
15	22.5		Sqm	1	7.50	0.60		4.50	
		Right Side							
3	13		Sqm	1	10.00	0.60		6.00	
18	25.5		Sqm	1	7.50	0.60		4.50	
		Kallappa Layout							
		4th cross							
		Right Side							
60	88		Sqm	1	28.00	0.60		16.80	

3499.93 + 195.90 = 3695.83
2263.95 + 195.90 = 2459.85

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

2459.85
B/F 3695.83

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
95	118		Sqm	1	23.00	0.60		13.80	
120	134		Sqm	1	14.00	0.60		8.40	
		4thA cross							
		Left Side							
11	30		Sqm	1	19.00	0.60		11.40	
38	58		Sqm	1	20.00	0.60		12.00	
66	86		Sqm	1	20.00	0.60		12.00	
		Right Side							
2	26		Sqm	1	24.00	0.60		14.40	
31	51		Sqm	1	20.00	0.60		12.00	
62	81		Sqm	1	19.00	0.60		11.40	
		3rd cross							
		Left Side							
32	59		Sqm	1	27.00	0.60		16.20	
		3rdA cross							
		Left Side							
39	58		Sqm	1	19.00	0.60		11.40	
60	81		Sqm	1	21.00	0.60		12.60	
		Right Side							
3	25		Sqm	1	22.00	0.60		13.20	
33	56		Sqm	1	23.00	0.60		13.80	
		2nd cross							
		Left Side							
9	27.5		Sqm	1	18.50	0.60		11.10	
		Right Side							
30	42		Sqm	1	12.00	0.60		7.20	
		2ndA cross							
		Left Side							
34	58		Sqm	1	24.00	0.60		14.40	
60	73		Sqm	1	13.00	0.60		7.80	
		Right Side							
12	30.5		Sqm	1	18.50	0.60		11.10	
36	56.5		Sqm	1	20.50	0.60		12.30	
		1stA cross							
		Left Side							
5	12		Sqm	1	7.00	0.60		4.20	
23	28		Sqm	1	5.00	0.60		3.00	
30	56		Sqm	1	26.00	0.60		15.60	
		Right Side							
36	56		Sqm	1	20.00	0.60		12.00	
		BS Slab Drain							
		Prakruthi chandana apt road							
		Right Side							
5	14		Sqm	1	9.00	1.35		12.15	
17	26		Sqm	1	9.00	1.35		12.15	
30	43		Sqm	1	13.00	1.35		17.55	
48	57		Sqm	1	9.00	1.35		12.15	
60	71		Sqm	1	11.00	1.35		14.85	316.35

~~3695.83 + 316.35 = 4012.18~~

2459.85 + 316.35 = 2776.20

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

B/F 2776.20
~~4012.18~~

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		Adithya park aptartment road							
		Left Side							
5	12.5		Sqm	1	7.50	1.35		10.13	
16	26		Sqm	1	10.00	1.35		13.50	
30	41		Sqm	1	11.00	1.35		14.85	
		Right Side							
0	11		Sqm	1	11.00	1.35		14.85	
18	26.5		Sqm	1	8.50	1.35		11.48	
30	39		Sqm	1	9.00	1.35		12.15	
		Hotteppa Layout							
		1st main road							
		Left Side							
2	13.5		Sqm	1	11.50	1.35		15.53	
21	30.5		Sqm	1	9.50	1.35		12.83	
34	41.5		Sqm	1	7.50	1.35		10.13	
48	56.5		Sqm	1	8.50	1.35		11.48	
62	73.5		Sqm	1	11.50	1.35		15.53	
75	89.5		Sqm	1	14.50	1.35		19.58	
96	101		Sqm	1	5.00	1.35		6.75	
105	118		Sqm	1	13.00	1.35		17.55	
120	130		Sqm	1	10.00	1.35		13.50	
		Right Side							
1	11		Sqm	1	10.00	1.35		13.50	
18	30		Sqm	1	12.00	1.35		16.20	
33	40		Sqm	1	7.00	1.35		9.45	
46	60		Sqm	1	14.00	1.35		18.90	
63	75		Sqm	1	12.00	1.35		16.20	
79	90		Sqm	1	11.00	1.35		14.85	
93	104		Sqm	1	11.00	1.35		14.85	
112	117.5		Sqm	1	5.50	1.35		7.43	
121	129.5		Sqm	1	8.50	1.35		11.48	
		2nd main road							
		Left Side							
3	11.5		Sqm	1	8.50	1.35		11.48	
18	24.5		Sqm	1	6.50	1.35		8.78	
31	42.5		Sqm	1	11.50	1.35		15.53	
46	57.5		Sqm	1	11.50	1.35		15.53	
63	72		Sqm	1	9.00	1.35		12.15	
75	90		Sqm	1	15.00	1.35		20.25	
90	99		Sqm	1	9.00	1.35		12.15	
		Right Side							
3	12		Sqm	1	9.00	1.35		12.15	
17	30		Sqm	1	13.00	1.35		17.55	
33	44		Sqm	1	11.00	1.35		14.85	
48	58		Sqm	1	10.00	1.35		13.50	
63	71.5		Sqm	1	8.50	1.35		11.48	
79	89		Sqm	1	10.00	1.35		13.50	
92	101.5		Sqm	1	9.50	1.35		12.83	
		1st main 1st cross							514.43

~~4012.18~~ + 514.43 = ~~4526.61~~

2776.20 + 514.43 = 3290.63

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P..

3290.63
B/F 4526.61

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		Left Side							
4	13		Sqm	1	9.00	1.35		12.15	
15	24		Sqm	1	9.00	1.35		12.15	
		Right Side							
0	9		Sqm	1	9.00	1.35		12.15	
17	26		Sqm	1	9.00	1.35		12.15	
		2nd main 1st cross							
		Right Side							
2.5	13		Sqm	1	10.50	1.35		14.18	
17	25		Sqm	1	8.00	1.35		10.80	
		2nd main 3rd cross							
		Left Side							
0	10		Sqm	1	10.00	1.35		13.50	
15	22.5		Sqm	1	7.50	1.35		10.13	
		Right Side							
3	13		Sqm	1	10.00	1.35		13.50	
18	25.5		Sqm	1	7.50	1.35		10.13	
		Kallappa Layout							
		4th cross							
		Right Side							
9	22		Sqm	1	13.00	1.35		17.55	
41	56.5		Sqm	1	15.50	1.35		20.93	
60	88		Sqm	1	28.00	1.35		37.80	
95	118		Sqm	1	23.00	1.35		31.05	
120	134		Sqm	1	14.00	1.35		18.90	
		4thA cross							
		Left Side							
11	30		Sqm	1	19.00	1.35		25.65	
38	58		Sqm	1	20.00	1.35		27.00	
66	86		Sqm	1	20.00	1.35		27.00	
90	108		Sqm	1	18.00	1.35		24.30	
		Right Side							
2	26		Sqm	1	24.00	1.35		32.40	
31	51		Sqm	1	20.00	1.35		27.00	
62	81		Sqm	1	19.00	1.35		25.65	
96	110		Sqm	1	14.00	1.35		18.90	
		3rd cross							
		Left Side							
12	26		Sqm	1	14.00	1.35		18.90	
32	59		Sqm	1	27.00	1.35		36.45	
		3rdA cross							
		Left Side							
9	26		Sqm	1	17.00	1.35		22.95	
39	58		Sqm	1	19.00	1.35		25.65	
60	81		Sqm	1	21.00	1.35		28.35	
		Right Side							
3	25		Sqm	1	22.00	1.35		29.70	
33	56		Sqm	1	23.00	1.35		31.05	
66	79		Sqm	1	13.00	1.35		17.55	665.57

AIDP Rec(wz) 3110

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

4526.61 + 665.57 = 5192.18

3290.63 + 665.57 = 3956.20

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

B/F 3956.20 ~~5792.78~~

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		2nd cross							
		Left Side							
9	27.5		Sqm	1	18.50	1.35		24.98	
33	43		Sqm	1	10.00	1.35		13.50	
		Right Side							
0	18		Sqm	1	18.00	1.35		24.30	
30	42		Sqm	1	12.00	1.35		16.20	
		2ndA cross							
		Left Side							
5	21.5		Sqm	1	16.50	1.35		22.28	
34	58		Sqm	1	24.00	1.35		32.40	
60	73		Sqm	1	13.00	1.35		17.55	
		Right Side							
12	30.5		Sqm	1	18.50	1.35		24.98	
36	56.5		Sqm	1	20.50	1.35		27.68	
62	76.5		Sqm	1	14.50	1.35		19.58	
		1st cross							
		Left Side							
4	22		Sqm	1	18.00	1.35		24.30	
30	43.5		Sqm	1	13.50	1.35		18.23	
		Right Side							
6	26		Sqm	1	20.00	1.35		27.00	
32	43.5		Sqm	1	11.50	1.35		15.53	
		1stA cross							
		Left Side							
5	12		Sqm	1	7.00	1.35		9.45	
23	28		Sqm	1	5.00	1.35		6.75	
30	56		Sqm	1	26.00	1.35		35.10	
		Right Side							
0	12		Sqm	1	12.00	1.35		16.20	
22	28		Sqm	1	6.00	1.35		8.10	
36	56		Sqm	1	20.00	1.35	(411.1)	27.00	
		Total Executed Qty						**5549.24**	
		Tender Qty						**6634.89**	
		Modified Tender Qty						**5549.24**	
		DPQ Paid in 1st Bill No.One Pg. No.						**1153.63**	
		Present Bill Quantity						**4395.60**	

4396.24 5603.29

NDD 26.03.19 11/10

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P,
Bangalore.

RUPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item no.03		Providing granite slabs of selected quality roughly dressed and fixed in cementer mortar (1:6) including fixing curing etc., complete.as per specification and the directions of Engineer in-charge							
		Qty Recorded in first Bill (Pg No.							
		Chiranjeevi layout							
		2nd main road							
4	16		Sqm	1	12.00	0.60		7.20	
39	51		Sqm	1	12.00	0.60		7.20	
102	115.5		Sqm	1	13.50	0.60		8.10	
		1st cross road							
		Left Side							
0	10		Sqm	1	10.00	0.60		6.00	
53	57		Sqm	1	4.00	0.60		2.40	
		Right side							
14	22		Sqm	1	8.00	0.60		4.80	
38	48.5		Sqm	1	10.50	0.60		6.30	
		2nd cross road							
		Left Side							
16	24		Sqm	1	8.00	0.60		4.80	
38	44		Sqm	1	6.00	0.60		3.60	
		Right side							
11	20		Sqm	1	9.00	0.60		5.40	
47	49		Sqm	1	2.00	0.60		1.20	
		3rd cross							
		Left Side							
12	18.5		Sqm	1	6.50	0.60		3.90	
		Right side							
15	21		Sqm	1	6.00	0.60		3.60	
		3rd A cross							
		Left Side							
17	22		Sqm	1	5.00	0.60		3.00	
36	42		Sqm	1	6.00	0.60		3.60	
		Right Side							
9	16		Sqm	1	7.00	0.60		4.20	
35	40		Sqm	1	5.00	0.60		3.00	
		2nd main road							
		Left Side							
34	50		Sqm	1	16.00	0.60		9.60	
61	75		Sqm	1	14.00	0.60		8.40	
		Right side							
13	22		Sqm	1	9.00	0.60		5.40	
68	79		Sqm	1	11.00	0.60		6.60	
		1 st cross							
16	18		Sqm	1	2.00	0.60		1.20	
49	52		Sqm	1	3.00	0.60		1.80	
		BS Slab drain							
		2nd main road							
		Left Side							
18	26		Sqm	1	8.00	1.35		10.80	

22.10

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,

122-00

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
39	42		Sqm	1	3.00	1.35		4.05	
		Right side							
23	29		Sqm	1	6.00	1.35		8.10	
38	46		Sqm	1	8.00	1.35		10.80	
		1st cross road							
		Left Side							
11	14		Sqm	1	3.00	1.35		4.05	
		Right side							
6	12.6		Sqm	1	6.60	1.35		8.91	
16	18.9		Sqm	1	2.90	1.35		3.92	
		2nd cross road							
		Left Side							
12	17		Sqm	1	5.00	1.35		6.75	
		Right Side							
8	13		Sqm	1	5.00	1.35		6.75	
		3rd cross							
		Left Side							
5	10		Sqm	1	5.00	1.35		6.75	
		Right Side							
12	17		Sqm	1	5.00	1.35		6.75	
		3rd A cross							
		Left Side							
2	9.5		Sqm	1	7.50	1.35		10.13	
33	37		Sqm	1	4.00	1.35		5.40	
		Right Side							
16	23		Sqm	1	7.00	1.35		9.45	
36	40		Sqm	1	4.00	1.35		5.40	
		2nd main road							
		Left Side							
19	24		Sqm	1	5.00	1.35		6.75	
41	46		Sqm	1	5.00	1.35		6.75	
		Right Side							
7	12		Sqm	1	5.00	1.35		6.75	
32	37		Sqm	1	5.00	1.35		6.75	
		1 st cross							
13	19		Sqm	1	6.00	1.35		8.10	
46	50		Sqm	1	4.00	1.35		5.40	
		Vayunandhana Layout							
		1st cross G Ramaiah layout							
4	15		Sqm	1	11.00	1.35		14.85	
36	45		Sqm	1	9.00	1.35		12.15	
75	82.5		Sqm	1	7.50	1.35		10.13	
		2 nd cross G ramaiah Layout							
11	16.7		Sqm	1	5.70	1.35		7.70	
16	28		Sqm	1	12.00	1.35		16.20	
36	51		Sqm	1	15.00	1.35		20.25	
		5th cross road							

122 + 99 + 218.99 = 341.09

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,

341.09

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
4	9		Sqm	1	5.00	1.35		6.75	
47	52		Sqm	1	5.00	1.35		6.75	
59	64		Sqm	1	5.00	1.35		6.75	
		6th cross road							
27	33.5		Sqm	1	6.50	1.35		8.78	
48	52		Sqm	1	4.00	1.35		5.40	
58	65.5		Sqm	1	7.50	1.35		10.13	44.56
							Total	**385.62**	
		Present Executed							
		Mariyannapalya							
		9TH CROSS							
		LHS							
12	14		Sqm	1	2.00	1.35		2.70	
18	22		Sqm	1	4.00	1.35		5.40	
31	33		Sqm	1	2.00	1.35		2.70	
45	49		Sqm	1	4.00	1.35		5.40	
		SANDYANGAPPA LAYOUT							
		5th main							
		RHS							
13	15		Sqm	1	2.00	1.35		2.70	
24.2	30		Sqm	1	5.80	1.35		7.83	
40	41		Sqm	1	1.00	1.35		1.35	
		2nd cross							
		LHS							
0	4		Sqm	1	4.00	1.35		5.40	
15	18		Sqm	1	3.00	1.35		4.05	
32.8	35		Sqm	1	2.20	1.35		2.97	
45	48		Sqm	1	3.00	1.35		4.05	
59	60		Sqm	1	1.00	1.35		1.35	
		RHS							
13	15		Sqm	1	2.00	1.35		2.70	
26	30		Sqm	1	4.00	1.35		5.40	
43.8	45		Sqm	1	1.20	1.35		1.62	
56	62		Sqm	1	6.00	1.35		8.10	
		Venkategowda layout							
		2nd main 5th cross							
		Left Side							
0	3		Sqm	1	3.00	0.60		1.80	
13	14		Sqm	1	1.00	0.60		0.60	
22.3	28		Sqm	1	5.70	0.60		3.42	
		Right Side							
9.2	11		Sqm	1	1.80	0.60		1.08	
30	32		Sqm	1	2.00	0.60		1.20	
41	46.5		Sqm	1	5.50	0.60		3.30	
		2nd main 4th cross							
		Left Side							
0	3		Sqm	1	3.00	0.60		1.80	

76.92

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

B/F 76.92

Chainage		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
14	18		Sqm	1	4.00	0.60		2.40	
34	38		Sqm	1	4.00	0.60		2.40	
51.6	54		Sqm	1	2.40	0.60		1.44	
		Gopalappa Layout							
		12th A cross							
		Left Side							
20	32.5		Sqm	1	12.50	0.60		7.50	
35	44.5		Sqm	1	9.50	0.60		5.70	
		Right Side							
9	11.5		Sqm	1	2.50	0.60		1.50	
13	16.5		Sqm	1	3.50	0.60		2.10	
		1st coss							
		Left Side							
4	6.5		Sqm	1	2.50	0.60		1.50	
52	54		Sqm	1	2.00	0.60		1.20	
		Right Side							
2	4		Sqm	1	2.00	0.60		1.20	
22	24.5		Sqm	1	2.50	0.60		1.50	
		2nd cross							
		Left Side							
4	7.5		Sqm	1	3.50	0.60		2.10	
27	31		Sqm	1	4.00	0.60		2.40	
		Right Side							
18	23		Sqm	1	5.00	0.60		3.00	
42	44.5		Sqm	1	2.50	0.60		1.50	
		Chinnappa Layout							
		13th A cross							
		Left Side							
11	15		Sqm	1	4.00	0.60		2.40	
32	35.5		Sqm	1	3.50	0.60		2.10	
		Right Side							
6	8.5		Sqm	1	2.50	0.60		1.50	
24	29		Sqm	1	5.00	0.60		3.00	
		13th cross							
		Left Side							
4	6.5		Sqm	1	2.50	0.60		1.50	
19	22.5		Sqm	1	3.50	0.60		2.10	
		Right Side							
12	14.5		Sqm	1	2.50	0.60		1.50	
31	34.5		Sqm	1	3.50	0.60		2.10	
		1st cross roads							
		Left Side							
11	15		Sqm	1	4.00	0.60		2.40	
32	36		Sqm	1	4.00	0.60		2.40	
41	48		Sqm	1	7.00	0.60		4.20	
		Right Side							
2	8		Sqm	1	6.00	0.60		3.60	
12	16		Sqm	1	4.00	0.60		2.40	

76.92 + 68.64 = 145.56

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

B/P 145.56

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
22	27		Sqm	1	5.00	0.60		3.00	
		Pampa Extension							
		5th main							
		Left Side							
3	9		Sqm	1	6.00	0.60		3.60	
12	19		Sqm	1	7.00	0.60		4.20	
22	27		Sqm	1	5.00	0.60		3.00	
33	39		Sqm	1	6.00	0.60		3.60	
47	50		Sqm	1	3.00	0.60		1.80	
		Right Side							
14	18.5		Sqm	1	4.50	0.60		2.70	
22	26.5		Sqm	1	4.50	0.60		2.70	
40	42.5		Sqm	1	2.50	0.60		1.50	
185	192.5		Sqm	1	7.50	0.60		4.50	
195	203		Sqm	1	8.00	0.60		4.80	
		4th main							
		Left Side							
25	28.5		Sqm	1	3.50	0.60		2.10	
44	49.5		Sqm	1	5.50	0.60		3.30	
52	56		Sqm	1	4.00	0.60		2.40	
76	82		Sqm	1	6.00	0.60		3.60	
103	106		Sqm	1	3.00	0.60		1.80	
		Right Side							
2	6		Sqm	1	4.00	0.60		2.40	
12	19		Sqm	1	7.00	0.60		4.20	
33	39		Sqm	1	6.00	0.60		3.60	
44	49.5		Sqm	1	5.50	0.60		3.30	
		9th cross							
		Left Side							
13	18		Sqm	1	5.00	0.60		3.00	
30	35		Sqm	1	5.00	0.60		3.00	
47	53.5		Sqm	1	6.50	0.60		3.90	
65	71		Sqm	1	6.00	0.60		3.60	
		Right Side							
15	16		Sqm	1	1.00	0.60		0.60	
30	33		Sqm	1	3.00	0.60		1.80	
52	60.5		Sqm	1	8.50	0.60		5.10	
75	85		Sqm	1	10.00	0.60		6.00	
		8th cross							
		Left Side							
3	8		Sqm	1	5.00	0.60		3.00	
13.5	17		Sqm	1	3.50	0.60		2.10	
28	31		Sqm	1	3.00	0.60		1.80	
45	51		Sqm	1	6.00	0.60		3.60	
94	99		Sqm	1	5.00	0.60		3.00	
		Right Side							
14	21		Sqm	1	7.00	0.60		4.20	
23	28.5		Sqm	1	5.50	0.60		3.30	
31	36		Sqm	1	5.00	0.60		3.00	
78	83		Sqm	1	5.00	0.60		3.00	

NDP Deleted 23/9

145.56 + 116.10 = 261.66

23/9/19

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division

B/F : 261.66

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		BS Slab drain							
		Venkategowda layout							
		2nd main 5th cross							
		Left Side							
27	29		Sqm	1	2.00	1.35		2.70	
32.5	36		Sqm	1	3.50	1.35		4.73	
39	41		Sqm	1	2.00	1.35		2.70	
		Right Side							
2.5	7		Sqm	1	4.50	1.35		6.08	
22	24		Sqm	1	2.00	1.35		2.70	
28	29		Sqm	1	1.00	1.35		1.35	
		2nd main 4th cross							
		Left Side							
13	19		Sqm	1	6.00	1.35		8.10	
28	31.5		Sqm	1	3.50	1.35		4.73	
44	51.5		Sqm	1	7.50	1.35		10.13	
66	69.5		Sqm	1	3.50	1.35		4.73	
		Gopalappa Layout							
		12th A cross							
		Left Side							
12	18		Sqm	1	6.00	1.35		8.10	
26	35		Sqm	1	9.00	1.35		12.15	
43	46		Sqm	1	3.00	1.35		4.05	
		Right Side							
12	18.5		Sqm	1	6.50	1.35		8.78	
28	31.5		Sqm	1	3.50	1.35		4.73	
45	55		Sqm	1	10.00	1.35		13.50	
		1st coss							
		Left Side							
1	10.5		Sqm	1	9.50	1.35		12.83	
28	31		Sqm	1	3.00	1.35		4.05	
45	48.5		Sqm	1	3.50	1.35		4.73	
59	62.5		Sqm	1	3.50	1.35		4.73	
74	76.5		Sqm	1	2.50	1.35		3.38	
		Right Side							
22	31.5		Sqm	1	9.50	1.35		12.83	
40	48		Sqm	1	8.00	1.35		10.80	
59	61		Sqm	1	2.00	1.35		2.70	
73	76		Sqm	1	3.00	1.35		4.05	
		2nd cross							
		Left Side							
0	7		Sqm	1	7.00	1.35		9.45	
29	34.5		Sqm	1	5.50	1.35		7.43	
58	62.5		Sqm	1	4.50	1.35		6.08	
70	75.5		Sqm	1	5.50	1.35		7.43	
		Right Side							
15	20.5		Sqm	1	5.50	1.35		7.43	
32	42.5		Sqm	1	10.50	1.35		14.18	

261.66 + 218.79 = 480.45

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,

B/F 480.45

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
58	63		Sqm	1	5.00	1.35		6.75	
74	75.5		Sqm	1	1.50	1.35		2.03	
		Chinnappa Layout							
		13th A cross							
		Left Side							
9	19		Sqm	1	10.00	1.35		13.50	
28	31.5		Sqm	1	3.50	1.35		4.73	
42	45		Sqm	1	3.00	1.35		4.05	
		Right Side							
0	6		Sqm	1	6.00	1.35		8.10	
13	15		Sqm	1	2.00	1.35		2.70	
29	32		Sqm	1	3.00	1.35		4.05	
43	46		Sqm	1	3.00	1.35		4.05	
52	54		Sqm	1	2.00	1.35		2.70	
		13th cross							
		Left Side							
11	19		Sqm	1	8.00	1.35		10.80	
26	29		Sqm	1	3.00	1.35		4.05	
40	46		Sqm	1	6.00	1.35		8.10	
		Right Side							
0	6.5		Sqm	1	6.50	1.35		8.78	
15	17		Sqm	1	2.00	1.35		2.70	
28	31.5		Sqm	1	3.50	1.35		4.73	
43	48		Sqm	1	5.00	1.35		6.75	
		1st cross roads							
		Left Side							
6	9		Sqm	1	3.00	1.35		4.05	
18	23		Sqm	1	5.00	1.35		6.75	
50	61		Sqm	1	11.00	1.35		14.85	
65	69		Sqm	1	4.00	1.35		5.40	
90	95.5		Sqm	1	5.50	1.35		7.43	
		Right Side							
0	6		Sqm	1	6.00	1.35		8.10	
13	17		Sqm	1	4.00	1.35		5.40	
45	51		Sqm	1	6.00	1.35		8.10	
53	60		Sqm	1	7.00	1.35		9.45	
		Pampa Extension							
		5th main							
		Left Side							
18	22		Sqm	1	4.00	1.35		5.40	
26	32		Sqm	1	6.00	1.35		8.10	
38	40		Sqm	1	2.00	1.35		2.70	
58	62		Sqm	1	4.00	1.35		5.40	
69	73		Sqm	1	4.00	1.35		5.40	
102	106		Sqm	1	4.00	1.35		5.40	
		Right Side							
17	21		Sqm	1	4.00	1.35		5.40	
45	50		Sqm	1	5.00	1.35		6.75	

480.45 + 212.65 = 693.10

RAGHAPRASAD CONSULTANTS BANGALORE

PMC

A.N.D.

Assistant Engineer

Assistant Executive Engineer

Kodigehalli Sub Division,

B/F 693.10

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
83	87		Sqm	1	4.00	1.35		5.40	
142	147		Sqm	1	5.00	1.35		6.75	
181	187		Sqm	1	6.00	1.35		8.10	
		4th main							
		Left Side							
14	19		Sqm	1	5.00	1.35		6.75	
39	42		Sqm	1	3.00	1.35		4.05	
55	61		Sqm	1	6.00	1.35		8.10	
68	71		Sqm	1	3.00	1.35		4.05	
142	144		Sqm	1	2.00	1.35		2.70	
174	179		Sqm	1	5.00	1.35		6.75	
205	208		Sqm	1	3.00	1.35		4.05	
		Right Side							
17	21		Sqm	1	4.00	1.35		5.40	
73	76		Sqm	1	3.00	1.35		4.05	
86	89		Sqm	1	3.00	1.35		4.05	
114	119		Sqm	1	5.00	1.35		6.75	
153	159		Sqm	1	6.00	1.35		8.10	
205	211		Sqm	1	6.00	1.35		8.10	
		9th cross							
		Left Side							
19	27.5		Sqm	1	8.50	1.35		11.48	
28	34.5		Sqm	1	6.50	1.35		8.78	
58	61.5		Sqm	1	3.50	1.35		4.73	
86	95		Sqm	1	9.00	1.35		12.15	
		Right Side							
0	6.5		Sqm	1	6.50	1.35		8.78	
25	31		Sqm	1	6.00	1.35		8.10	
56	64		Sqm	1	8.00	1.35		10.80	
87	95		Sqm	1	8.00	1.35		10.80	
		8th cross							
		Left Side							
16	21		Sqm	1	5.00	1.35		6.75	
24.5	29		Sqm	1	4.50	1.35		6.08	
50	54		Sqm	1	4.00	1.35		5.40	
		Right Side							
2.5	9		Sqm	1	6.50	1.35		8.78	
21	24		Sqm	1	3.00	1.35		4.05	
43	47		Sqm	1	4.00	1.35		5.40	
		Hotteppa layout							
		Prakruthi chandana apt road							
		Right Side							
0	5.5		Sqm	1	5.50	1.35		7.43	
14	18		Sqm	1	4.00	1.35		5.40	
27	30		Sqm	1	3.00	1.35		4.05	
44	47		Sqm	1	3.00	1.35		4.05	
57	61		Sqm	1	4.00	1.35		5.40	
71	73.5		Sqm	1	2.50	1.35		3.38	

693.10 + 234.94 = 928.04

PRAPRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer

AE(Rly)

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,

928.04

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		Adithya park aptartment road							
		Left Side							
0	5		Sqm	1	5.00	1.35		6.75	
12	16		Sqm	1	4.00	1.35		5.40	
26	29.5		Sqm	1	3.50	1.35		4.73	
		Right Side							
11	17		Sqm	1	6.00	1.35		8.10	
26	30		Sqm	1	4.00	1.35		5.40	
39	41		Sqm	1	2.00	1.35		2.70	
		Hotteppa Layout							
		1st main road							
		Left Side							
0	3		Sqm	1	3.00	1.35		4.05	
13	20		Sqm	1	7.00	1.35		9.45	
29	33		Sqm	1	4.00	1.35		5.40	
41	47		Sqm	1	6.00	1.35		8.10	
56	62		Sqm	1	6.00	1.35		8.10	
73	75		Sqm	1	2.00	1.35		2.70	
90	96		Sqm	1	6.00	1.35		8.10	
101	104		Sqm	1	3.00	1.35		4.05	
118	120		Sqm	1	2.00	1.35		2.70	
		Right Side							
10	18		Sqm	1	8.00	1.35		10.80	
30	34		Sqm	1	4.00	1.35		5.40	
40	46		Sqm	1	6.00	1.35		8.10	
60	63		Sqm	1	3.00	1.35		4.05	
75	79		Sqm	1	4.00	1.35		5.40	
90	93		Sqm	1	3.00	1.35		4.05	
104	111		Sqm	1	7.00	1.35		9.45	
117	121		Sqm	1	4.00	1.35		5.40	
		2nd main road							
		Left Side							
0	3		Sqm	1	3.00	1.35		4.05	
12	18		Sqm	1	6.00	1.35		8.10	
24	31		Sqm	1	7.00	1.35		9.45	
42	45		Sqm	1	3.00	1.35		4.05	
57	63		Sqm	1	6.00	1.35		8.10	
72	75		Sqm	1	3.00	1.35		4.05	
99	101.5		Sqm	1	2.50	1.35		3.38	
		Right Side							
0	3		Sqm	1	3.00	1.35		4.05	
12.5	17		Sqm	1	4.50	1.35		6.08	
30	33		Sqm	1	3.00	1.35		4.05	
44	48		Sqm	1	4.00	1.35		5.40	
58	63		Sqm	1	5.00	1.35		6.75	
71	79		Sqm	1	8.00	1.35		10.80	
89	92		Sqm	1	3.00	1.35		4.05	
		1st main 1st cross							
		Left Side							

928.04 + 220.24 = 1148.28

PMC

AssistantEngineer

Assistant Executive Engineer
Kodigehalli Sub Division,

B/F 1148.78

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
0	4		Sqm	1	4.00	1.35		5.40	
13	15		Sqm	1	2.00	1.35		2.70	
24	25.5		Sqm	1	1.50	1.35		2.03	
		Right Side							
9	17		Sqm	1	8.00	1.35		10.80	
		2nd main 1st cross							
		Right Side							
0	3.5		Sqm	1	3.50	1.35		4.73	
13	17.5		Sqm	1	4.50	1.35		6.08	
		2nd main 3rd cross							
		Left Side							
10	15		Sqm	1	5.00	1.35		6.75	
23	25.5		Sqm	1	2.50	1.35		3.38	
		Right Side							
0	3		Sqm	1	3.00	1.35		4.05	
13.5	18		Sqm	1	4.50	1.35		6.08	
		Kallappa Layout							
		4th cross							
		Right Side							
0	9		Sqm	1	9.00	1.35		12.15	
22	40		Sqm	1	18.00	1.35		24.30	
57	60		Sqm	1	3.00	1.35		4.05	
88	95		Sqm	1	7.00	1.35		9.45	
118	120		Sqm	1	2.00	1.35		2.70	
		4thA cross							
		Left Side							
0	11		Sqm	1	11.00	1.35		14.85	
30	38		Sqm	1	8.00	1.35		10.80	
58	66		Sqm	1	8.00	1.35		10.80	
86	90		Sqm	1	4.00	1.35		5.40	
108	110		Sqm	1	2.00	1.35		2.70	
		Right Side							
0	2		Sqm	1	2.00	1.35		2.70	
26	31		Sqm	1	5.00	1.35		6.75	
51	62		Sqm	1	11.00	1.35		14.85	
81	96		Sqm	1	15.00	1.35		20.25	
		3rd cross							
		Left Side							
0	12		Sqm	1	12.00	1.35		16.20	
26	32		Sqm	1	6.00	1.35		8.10	
		3rdA cross							
		Left Side							
0	9		Sqm	1	9.00	1.35		12.15	
26	40		Sqm	1	14.00	1.35		18.90	
58	60		Sqm	1	2.00	1.35		2.70	
81	83.5		Sqm	1	2.50	1.35		3.38	
		Right Side							
0	3		Sqm	1	3.00	1.35		4.05	
25	33		Sqm	1	8.00	1.35		10.80	
56	66		Sqm	1	10.00	1.35		13.50	

1148.78 + 283.43 = 1432.21

N.D.P. adjustment 3/10/19

Assistant Executive Engineer. Kodigehalli Sub Division, Yelahanka Zone, B.B.M.P., Bangalore.

PRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer Kodigehalli Sub Division, Yelahanka Zone, B.B.M.P.,

Assistant Executive Engineer

B/F 1432.21

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
79	83.5		Sqm	1	4.50	1.35		6.08	
		2nd cross							
		Left Side							
0	8		Sqm	1	8.00	1.35		10.80	
27	32		Sqm	1	5.00	1.35		6.75	
		Right Side							
19	30		Sqm	1	11.00	1.35		14.85	
42	43		Sqm	1	1.00	1.35		1.35	
		2ndA cross							
		Left Side							
0	5		Sqm	1	5.00	1.35		6.75	
21	33		Sqm	1	12.00	1.35		16.20	
58	60		Sqm	1	2.00	1.35		2.70	
73	76.5		Sqm	1	3.50	1.35		4.73	
		Right Side							
0	12		Sqm	1	12.00	1.35		16.20	
30	36		Sqm	1	6.00	1.35		8.10	
56	62		Sqm	1	6.00	1.35		8.10	
		1st cross							
		Left Side							
0	5		Sqm	1	5.00	1.35		6.75	
21.5	30		Sqm	1	8.50	1.35		11.48	
		Right Side							
0	6.5		Sqm	1	6.50	1.35		8.78	
25	32		Sqm	1	7.00	1.35		9.45	
		1stA cross							
		Left Side							
0	5		Sqm	1	5.00	1.35		6.75	
12	22		Sqm	1	10.00	1.35		13.50	
28	30		Sqm	1	2.00	1.35		2.70	
		Right Side							
12	22		Sqm	1	10.00	1.35		13.50	
28	36		Sqm	1	8.00	1.35	183.62	10.80	
		Total Executed Qty						**1996.61**	
		Tender Qty						**2646.06**	
		Modified Tender Qty						**1996.61**	
		DPQ Paid in 1st Bill No.One Pg. No.						**385.62**	
		Present Bill Quantity						**1610.99**	

1615.83

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore.

PRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item no.04		Providing and laying in position plain cement concrete of nominal mix 1:4:8 using 40mm and down size graded granite metal machine mixed, conrete laid in layers not exceeding 15 cms. Thick well compacted in foundation and plinth, including cost of all materials labour, HOM of machinery, curing complete as per specification and the directions of Engineer in-charge							
		Qty Recorded in first Bill (Pg No.					**Cum**	**5.52**	
		Present Executed							
		Mariyannapalya							
		Mother theresa burial ground road							
		Left Side							
0	30		Cum	1	30.00	0.90	0.15	4.05	
30	38.6		Cum	1	8.60	0.90	0.15	1.16	
		Right Side							
0	30		Cum	1	30.00	0.90	0.15	4.05	
30	62.7		Cum	1	32.70	0.90	0.15	4.41	
		Mariyannapalya							
		Culvert							
			Cum	1	5.00	1.80	0.15	1.35	
		Cross Road	Cum	1	6.40	1.80	0.15	1.73	
		Cross Road	Cum	1	4.90	1.80	0.15	1.32	
		Cross Road	Cum	1	10.40	1.80	0.15	2.81	
		Coffee Board Layout							
		Culvert							
		7th Cross Road	Cum	1	10.30	1.80	0.15	2.78	
		4th Main Road	Cum	1	10.00	1.80	0.15	2.70	
		5th Main Road	Cum	1	10.80	1.80	0.15	2.92	
		5th Main Road	Cum	1	10.90	1.80	0.15	2.94	
		Hotteppa layout-CC road							
		CC Road							
0	30		Cum	1	30.00	5.75	0.15	26.39	
30	60		Cum	1	30.00	4.10	0.15	18.82	
60	90		Cum	1	30.00	3.80	0.15	17.44	
90	112		Cum	1	22.00	5.25	0.15	17.67	
		Total Executed Qty						**118.07**	
		Tender Qty						**157.08**	
		Modified Tender Qty						**118.69**	
		DPQ Paid in 1st Bill No.One Pg. No.						**5.52**	
		Present Bill Quantity 112.54						**112.55**	

NDD DEC(37) 11/10

11/10/19

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item no.05		Providing and constructing granite /trap/basalt size stone masonry in foundation with cement mortar 1:6, stone hammered dressed in courses not less than 20cms hign, bond stones at two m apart in each course including cost of materials, labour, curing etc., complete as per specificationsand the directions of Engineer in-charge							
		Qty Recorded in first Bill (Pg No.					**Cum**	**20.52**	
		Present Executed							
		Mariyannapalya							
		Culvert side wall							
		Mother theresa burial ground road							
		Mariyannapalya							
		Culvert							
		1x2	Cum	2	5.00	0.45	0.9	4.05	
		Cross Road 1x2	Cum	2	6.40	0.45	0.9	5.18	
		Cross Road 1x2	Cum	2	4.90	0.45	0.9	3.97	
		Cross Road 1x2	Cum	2	10.40	0.45	0.9	8.42	
		Coffee Board Layout							
		Culvert side wall							
		Culvert							
		7th Cross Road 1x2	Cum	2	10.30	0.45	0.9	8.34	
		4th Main Road 1x2	Cum	2	10.00	0.45	0.9	8.10	
		5th Main Road 1x2	Cum	2	10.80	0.45	0.9	8.75	
		5th Main Road 1x2	Cum	2	10.90	0.45	0.9	8.83	
		Total Executed Qty					76.16	**76.17**	
		Tender Qty						**78.57**	
		Modified Tender Qty						**78.03**	
		DPQ Paid in 1st Bill No.One Pg. No.						**20.52**	
		Present Bill Quantity					55.64	**55.65**	

NDD DE(M) 2/12

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore.

RUDRAPRASAD CONSULTANTS ★ BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item no.14		Providing ruled pointing of course stone msonry with cement mortar 1:3 20 mm deep, after raking joints to depth of 20 mm nicley lining, including cost of materials, labour, curing etc., complete as per specifications and directions of the engineer-in-charge.							
		Cross road							
		1x2	sqm	2	4.00		0.9	7.20	
		Cross road							
		1x2	sqm	2	3.50		0.9	6.30	
		Cross road							
		1x2	sqm	2	5.50		0.9	9.90	
		2nd main road							
		1x2	sqm	2	6.00		0.9	10.80	
		Mariyannapalya							
		Mother theresa burial ground road							
		Culvert							
		1x2	sqm	2	5.00		0.90	9.00	
		Cross Road 1x2	sqm	2	6.40		0.90	11.52	
		Cross Road 1x2	sqm	2	4.90		0.90	8.82	
		Cross Road 1x2	sqm	2	10.40		0.90	18.72	
		Coffee Board Layout							
		Culvert							
		7th Cross Road 1x2	Sqm	2	10.30		0.90	18.54	
		4th Main Road 1x2	Sqm	2	10.00		0.90	18.00	
		5th Main Road 1x2	Sqm	2	10.80		0.90	19.44	
		5th Main Road 1x2	Sqm	2	10.90		0.90	19.62	
		Total Executed Qty						**157.86**	
		Tender Qty						**108.00**	
		Modified Tender Qty						**162.00**	
		DPQ Paid in 1st Bill No.One Pg. No.						**-**	
		Qty upto 125%						**135.00**	
		Qty above 125%						**22.86**	

AEE 2/12

2/12/15

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

RUDRAPRASAD CONSULTANTS BANGALORE RMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item no.06		Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240 kgs with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.53cum, machine mixed concrete laid in layers not exceeding 15cms thick well compacted in foundation plinth and cills including cost of all materials, labour HOM of machinery curing complete as per specificationsand the directions of Engineer in-charge							
		Qty Recorded in first Bill (Pg No.					**Cum**	**3.42**	
		Present Executed							
		Mariyannapalya							
		culvert vent portion							
		Mother theresa burial ground road							
		Culvert							
		1x2	Cum	1	5.00	0.60	0.10	0.30	
		Cross Road 1x2	Cum	1	6.40	0.60	0.10	0.38	
		Cross Road 1x2	Cum	1	4.90	0.60	0.10	0.29	
		Cross Road 1x2	Cum	1	10.40	0.60	0.10	0.62	
		coping on side walls							
		Mother theresa burial ground road							
		Culvert							
		1x2	Cum	2	5.00	0.60	0.10	0.60	
		Cross Road 1x2	Cum	2	6.40	0.60	0.10	0.77	
		Cross Road 1x2	Cum	2	4.90	0.60	0.10	0.59	
		Cross Road 1x2	Cum	2	10.40	0.60	0.10	1.25	
		Coffee Board Layout							
		culvert vent portion							
		Culvert							
		7th Cross Road 1x2	Cum	1	10.30	0.60	0.10	0.62	
		4th Main Road 1x2	Cum	1	10.00	0.60	0.10	0.60	
		5th Main Road 1x2	Cum	1	10.80	0.60	0.10	0.65	
		5th Main Road 1x2	Cum	1	10.90	0.60	0.10	0.65	
		coping on side walls							
		Culvert							
		7th Cross Road 1x2	Cum	2	10.30	0.60	0.10	1.24	
		4th Main Road 1x2	Cum	2	10.00	0.60	0.10	1.20	

9.76

RUDRAPRASAD CONSULTANTS BANGALORE
PMC

AssistantEngineer

Assistant Executive Engineer
Kodigehalli Sub Division,

13/1 = 9.76

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		5th Main Road 1x2	Cum	2	10.80	0.60	0.10	1.30	
		5th Main Road 1x2	Cum	2	10.90	0.60	0.10	261 1.31	
		Total Executed Qty						15.79	
		Tender Qty						16.50	
		Modified Tender Qty						14.70	
		DPQ Paid in 1st Bill No.One Pg. No.						3.42	
		Present Bill Quantity						12.37	

→ 12.37

4+8 to 11.28

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka, B.B.M.P.
Bangalore.

RUDRAPRASAD CONSULTANTS BANGALORE
PMC

AssistantEngineer

Assistant Executive Engineer
Kodigehalli Sub Division,
B.B.M.P.

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
E1		Providing and fixing 20 cm thick pre cast RCC covering slab using reinforced cement concrete M 20 mix with stone aggregate 20 mm and down size including centring shuttering reinforcement and bar bending machine mixed concrete laid in layers not exceeding 15 cm thick wellcompacted cost of all materials labour curing comlete as per specification (Data Rate)							
		Chiranjeevi layout							
		Culvert							
		venkatappa layout							
		Cross road							
			Sqm	7	1.8	0.60		7.56	
		Cross road							
			Sqm	5	1.8	0.60		5.40	
		Cross road							
			Sqm	9	1.8	0.60		9.72	
		2nd main road							
			Sqm	10	1.8	0.60		10.80	
		Mariyannapalya							
			Sqm	8	1.80	0.60		8.64	
		Cross Road	Sqm	11	1.80	0.60		11.88	
		Cross Road	Sqm	8	1.80	0.60		8.64	
		Cross Road	Sqm	17	1.80	0.60		18.36	
		Coffee Board Layout							
		Culvert							
		7th Cross Road	Sqm	17	1.80	0.60		18.36	
		4th Main Road	Sqm	17	1.80	0.60		18.36	
		5th Main Road	Sqm	18	1.80	0.60		19.44	
		5th Main Road	Sqm	18	1.80	0.60		19.44	
		Missing Cover Slab	Sqm	6	1.80	0.60		6.48	
		Total Executed Qty						**163.08**	
		EIRL Qty						**163.08**	
		DPQ Paid in 1st Bill No.One Pg. No.						-	
		Present Bill Quantity						**163.08**	

AEE(HZ) 6/1

6/1/2020

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

RUDRAPRASAD CONSULTANTS BANGALORE RMC

AssistantEngineer

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.